

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Mahaboobnagar – PMGSY – Phase V – package No. AP V 1204- Providing BT on Road from Dattaram to Yerrapenta (Vi) Lingal” Utilization of machine crushed metal for Gr.III WBM and EOAT up to 31-10-2010- Permission Accorded – Orders – Issued.

Panchayat Raj & Rural Development (Progs.II) Department

G.O.Rt.No. 710

Dated:- 19-05-2010
Read the following:-

- 1) G.O.Rt No.555, PR&RD,(Progs.II) Dept,dt.28.04.2006.
- 2) G.O.Rt.No.390,PR&RD,(Progs.II) Dept,dt.15.10.2008.
- 3) From the ENC(PR), PMGSY, Hyderabad.Lr.No.W23/ DEE III/PMGSY Ph-V/1204/Dattaram/2009,dt.4.11.09.
- 4) Govt.Memo.No.4135/Progs.I/2010-1,dt.23.02.2010.
- 5) From the ENC(PR), PMGSY, Hyderabad.Lr.No.W23/ DEE III/PMGSY Ph-V/1204/Dattaram/2009,dt.19.4.10.

>><<

ORDER:-

In the reference 1st read above Original Administrative Sanction was accorded for Rs. 280.15 lakhs for the work “Providing BT on Road from Dattaram to Yerrapenta (Vi) Lingal” in Mahaboobnagar District under PMGSY in Phase-V. In the reference 2nd read above, Revised Administrative Sanction was accorded for an amount of Rs. 366.75 lakhs as against the OAS of Rs. 280.15 lakhs for the above said work.

2. In the ref 3rd read above, the ENC (PR) , has requested the Government to accord EOAT upto 23.2.10 without imposing penalty as the delay is not attributable to Contractor and also permission to use Machine Crushed metal.

3. In the ref 4th read above, Government among other things, have agreed in principle for use of Crushed metal in Mahaboobnagar as a special case.

4. In the reference 5th read above, the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad has requested the Government to accord EOAT upto 31.10.2010 without imposing penalty as the delay is not attributable to Contractor and also permission to use Machine Crushed metal for Grade III WBM.

5. Government after careful examination of the proposals, hereby accord permission to the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad to utilize Machine crushed metal for Gr.III WBM in respect of the above said work subject to condition that there will be no additional financial commitment over and above already accorded Revised Administrative Sanction vide G.O 2nd read above and also accord permission for EOAT upto 31.10.2010 without imposing penalty as the delay is not attributable to Contractor.

:2:

6. The Engineer-in-Chief , Panchayat Raj ,PMGSY , Hyderabad is requested to take necessary action accordingly.

7. A copy of this order is available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDDHRA PRADESH)

M.V.P.C.SASTRY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY,Hyderabad
The Superintending Engineer, PR, Mahboobnagar District.
The District Treasury Officer,Mahaboobnagar.
The Accountant General A.P.Hyderabad.
Copy to:
The OSD to M (Panchayat Raj)/P.S.to Prl.Secy to Govt.
SC/SF.

//FORWARDED::BY ORDER//

SECTION OFFICER